


COMPLETION REPORT


1	Name of work	Providing and fixing Street Name Boards in Bagalagunte in Ward No.14
2	Sanctioned estimate No.& date	EE/DD/TS/168/17-18 Dated.26/09/2017
3	Head of Account which is Chargeable	P 3111
4	Entrustment order No. & Date	EE/DD/WO/ 377 /17-18 Dated 27/03/2018
5	Time stipulated for completion of the work.	90 Days
6	Name of the Contractor	KRIDL
7	Delay in execution of work	-
8	Measurements recorded in	MB No. 3403/14-15 Page No. 340281 to 340284
9	Check measurement of the Asst. Executive Engineer/Executive Engineer on.....	MB No. Page No.
10	Name of the Officer/official in charge of the work	Assistant Engineer D S Manjunath Assistant Executive Engineer Shivakumar Wadeyar

Sanctioned estimate Amount	Amount claims as per actually viz.,as per bill	Difference		Remarks
		Excess	Savings	
2500000.00	2494242.00	0.00	5758.00	-

- 1 Certified that the above work has been completed with in the stipulated time noted in the work order.
- 2 Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3 Certified that the above work has been executed by the contractor Satisfactory in accordance with the specification as embodied in the agreement.


Asst. Engineer
Ward No.14


EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike
Dasarahalli Division, Bangalore-560057


Assistant Executive Engineer
Dasarahalli Sub Division
BBMP